



Customer: Central States Diesel Generators STK#4114
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: TBA
 Test Date 6-19-23

Engine Make/ Model: CUMMINS 6CTAA8.3G3
 Engine Spec/ Serial: 46421174
 Unit Make/ Model: CUMMINS DGFB-5690009
 Unit Spec/ Serial: H040682003 Spec. P

Voltage: 277/480
 Amperage: 211
 Kilowatts: 175
 Power Factor 1

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	750.2	750.4	750.7	749.9	751.2	751.3
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	481	481	481	481	481	481
PH1-PH3	481	480	481	481	481	481
PH2-PH3	480	481	481	481	480	480
Amperage PH1	210	211	211	212	211	0
PH2	211	212	212	211	212	0
PH3	212	212	212	211	211	0
KILOWATTS	175	175	175	175	175	0
Oil Pressure	54	52	51	51	51	55
Oil Temperature						
Coolant Temperature	192°F	192°F	193°F	193°F	193°F	178°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	12.3	12.3	12.3	12.3	12.3	12.3
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	82°F	82°F	82°F	81°F	81°F	81°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

6-19-23

CSDG # 4114

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good -30F
- Yes No NA Visual inspection of radiator: No visible issues or performance issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: Good Condition
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: NOT PRESENT
- Yes No NA Battery install date if applicable: NOT PRESENT
- Yes No NA Genset has battery charger: NOT PRESENT
- Yes No NA Genset has coolant heater: NOT PRESENT
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: Not Marked
- Yes No NA Inspect exhaust system for cracks / leaks: No issues with exhaust system
- Yes No NA Check rain cap for proper operation: OPEN UNIT
- Yes No NA Generator end is 12 lead reconnectable: YES
- Yes No NA Generator end has PMG permanent magnet generator: YES