



Customer: Central States Diesel Generators STK# 4360  
 Address: 2001 S. Prairie Ave.  
 City/ State/ Zip Waukesha, WI 53189  
 Contact: Patrick Paden  
 Phone: 847.997.8090

R#: 16425  
 Test Date 4-24-24

Engine Make/ Model: JOHN DEERE 6068TF250  
 Engine Spec/ Serial: TO6068T894313  
 Unit Make/ Model: KOHLER 100REOZJ  
 Unit Spec/ Serial: Spec. PA-189645 S/N- 0716772

Voltage: 277/480  
 Amperage: 120  
 Kilowatts: 100  
 Power Factor 1

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	587.1	587.3	587.6	587.8	588.1	588.2
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	481	482	481	481	481	481
PH1-PH3	480	481	482	482	480	481
PH2-PH3	481	481	480	481	480	480
Amperage PH1	119	120	120	121	120	0
PH2	120	121	121	120	122	0
PH3	121	121	122	122	121	0
KILOWATTS	100	100	100	100	100	0
Oil Pressure	45	45	45	45	45	48
Oil Temperature						
Coolant Temperature	175°F	175°F	176°F	176°F	176°F	172°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	13.8	13.8	13.8	13.8	13.8	13.8
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	34°F	34°F	34°F	34°F	35°F	35°F

Technician Signature: Randy Pool

Customer Signature: \_\_\_\_\_



**4/24/2024**

**CSDG # 4364**

### **Generator Check list**

Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: (-35F)
- Yes  No  NA Visual inspection of radiator: Good
- Yes  No  NA Visual inspection of radiator hoses: Good
- Yes  No  NA Check condition of coolant hoses: Good
- Yes  No  NA Check condition of fuel hoses: Good
- Yes  No  NA Check condition of engine belts: Good
- Yes  No  NA Batteries and QTY:
- Yes  No  NA Battery install date if applicable:
- Yes  No  NA Genset has battery charger:
- Yes  No  NA Genset has coolant heater: 1800W, 120V Tank Type
- Yes  No  NA Check engine oil level:
- Yes  No  NA Engine oil filters last changed date and HRS: 7-26-23
- Yes  No  NA Inspect exhaust system for cracks / leaks:
- Yes  No  NA Check rain cap for proper operation:
- Yes  No  NA Generator end is 12 lead reconnectable:
- Yes  No  NA Generator end has PMG permanent magnet generator:
- Yes  No  NA Mechanical Engine: