



CUSTOMER: Midwest Engines & Generators Asset ID: 7NR00716

Site: MEG HQ

Pre-Start up Checks:

<input checked="" type="checkbox"/>	1. Eng. Oil Level	<input checked="" type="checkbox"/>	4. Safety ground connected
<input checked="" type="checkbox"/>	2. Coolant Level	<input checked="" type="checkbox"/>	5. Circuit breaker open (off)
<input checked="" type="checkbox"/>	3. Generator and load bank connected for proper volts		

Test Date: 01/11/24
 Tested By: Michael Cox
 Title: TECHNICIAN
 Tested At: 100%
 Ambient Temp: 37 Deg F

Engine Mfg: Caterpillar Package Serial Number: N/A KW: 2000
 Engine Model: 3516
 Engine Serial Number: 7NR00716 Control Panel Model: EMCP2+

RPM: 1800 Hours Before: 302 Hours After: 303

Test Load/Duration: 1 HR 15 MIN Min. Record Intervals

TIME	VOLTS			AMPS			FREQ HZ	Boost PSI	LOAD KW	COOL TEMP °F	Lube Oil	FUEL PRESS	% OF LOAD	Battery Voltage
	1	2	3	1	2	3								
9:55 AM	478	482	479	591	496	593	60.1	N/A	495	176	64	N/A	25%	No Alt
10:10 AM	480	480	481	1146	1148	1114	60.1	N/A	956	178	63	N/A	48%	No Alt
4:15 PM	480	481	479	1715	1628	1698	60.1	N/A	1429	180	62	N/A	71%	No Alt
4:30 PM	480	40	479	2310	2229	2298	60.1	N/A	1920	182	61	N/A	96%	No Alt
Cooldown	480	481	480	0	0	0	60.1	N/A	0	176	68	N/A	0%	No Alt
									0				0%	
									0				0%	
									0				0%	
									0				0%	
									0				0%	

Customer Acceptance:

By: _____
 Title: _____

By: Michael Cox
 Title: Technician