



**Customer:** Central States Diesel Generators STK#4419  
**Address:** 2001 S. Prairie Ave.  
**City/ State/ Zip** Waukesha, WI 53189  
**Contact:** Patrick Paden  
**Phone:** 847.997.8090

**R#:** 16496  
**Test Date** 3-12-24

**Engine Make/ Model:** CUMMINS QSX15-G9 NR2  
**Engine Spec/ Serial:** 79796504  
**Unit Make/ Model:** CUMMINS DFEJ-1421956  
**Unit Spec/ Serial:** Spec. M S/N- L140780311

**Voltage:** 120/208  
**Amperage:** 1249  
**Kilowatts:** 450  
**Power Factor** 1

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	127	127.2	127.5	127.7	128	128.1
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	208	208	208	208	208	208
PH1-PH3	208	208	208	207	208	208
PH2-PH3	209	209	209	208	209	208
Amperage PH1	1248	1249	1250	1248	1249	0
PH2	1247	1249	1250	1249	1249	0
PH3	1248	1248	1249	1249	1250	0
KILOWATTS	450	450	450	450	450	0
Oil Pressure	45	42	41	41	41	42
Oil Temperature						
Coolant Temperature	180°F	181°F	181°F	180°F	181°F	179°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	27.3	27.3	27.3	27.3	27.3	27.3
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	49°F	50°F	50°F	50°F	51°F	51°F

Technician Signature: \_\_\_\_\_

Customer Signature: \_\_\_\_\_



**3/12/2024**

**CSDG # 4419**

### **Generator Check list**

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: -45F
- Yes  No  NA Visual inspection of radiator: Good
- Yes  No  NA Visual inspection of radiator hoses: Good
- Yes  No  NA Check condition of coolant hoses: Good
- Yes  No  NA Check condition of fuel hoses: Good
- Yes  No  NA Check condition of engine belts: Good
- Yes  No  NA Batteries and QTY: (1) Continental 8D
- Yes  No  NA Battery install date if applicable: Not Dated
- Yes  No  NA Genset has battery charger: SENS NRG22-10-RC
- Yes  No  NA Genset has coolant heater: 6250W Tank Type
- Yes  No  NA Check engine oil level: New 3-11-24
- Yes  No  NA Engine oil filters last changed date and HRS: 3/11/24 127 Hrs.
- Yes  No  NA Inspect exhaust system for cracks / leaks: None
- Yes  No  NA Check rain cap for proper operation: Good
- Yes  No  NA Generator end is 12 lead reconnectable:
- Yes  No  NA Generator end has PMG permanent magnet generator:
- Yes  No  NA Mechanical Engine: