



Load Bank Test Report

Engine Make/ Model: CAT Olympian G80F3
 Engine Spec/ Serial: OLY00000ENFC02467
 Unit Make/ Model: Ford WSG1068
 Unit Spec/ Serial: 06ZS51831

Voltage: 240 (Delta)
 Amperage: 180.4
 Kilowatts: 75
 Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	803.5	803.6	803.8	804.1	804.4	804.6	804.7
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	243	243	243	243	243	243	243
PH2	242	243	243	243	243	243	243
PH3	243	244	244	245	245	244	244
Amperage PH1	0	170	170	170	170	170	0
PH2	0	172	172	172	172	172	0
PH3	0	171	170	171	171	170	0
Kilowatts	0	72	72	72	72	72	0
Oil Pressure	90	70	65	65	65	65	70
Coolant Temperature	82	180°F	190°F	195°F	195°F	195°F	190°F
DC Voltage	14	14	14	14	14	14	14
Ambient Temperature	75	75°F	75°F	75°F	76°F	76°F	77°F

Technician Signature Jonathan Mueller

Test Date 8/21/2025



8/21/2025

CSDG #4562

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: - 25
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☒ Yes ☐ No ☐ NA Batteries and QTY: 1, 31 Group (Core)
- ☒ Yes ☐ No ☐ NA Battery install date if applicable: 4/2024
- ☐ Yes ☒ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date and HRS: 8/21/2025, 804hrs
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Mechanical Engine: