



Load Bank Test Report

Engine Make/ Model: GM 8.1L
 Engine Spec/ Serial: 8P1L20610
 Unit Make/ Model: Kohler 150REZG
 Unit Spec/ Serial: 2255803

Voltage: 480
 Amperage: 180.4
 Kilowatts: 150
 Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	132.3	132.4	132.6	132.9	133.1	133.4	133.5
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1-N	478	478	478	478	478	478	478
PH2	479	479	479	479	479	479	479
PH3	478	478	478	478	478	478	478
Amperage PH1-N	0	108	108	108	108	108	0
PH2	0	109	109	109	109	109	0
PH3	0	109	109	109	109	109	0
Kilowatts	0	90	90	90	90	90	0
Oil Pressure	60	50	50	50	50	50	54
Coolant Temperature	115	175°F	195°F	205°F	205°F	205°F	195°F
DC Voltage	13	13	13	13	13	13	13
Ambient Temperature	41	41°F	41°F	41°F	42°F	42°F	42°F

Technician Signature Jonathan Mueller

Test Date 4/16/2025



4/16/2025

CSDG #4637

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -30
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator: Good
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of engine belts: Good
- ☐ Yes ☒ No ☐ NA Batteries and QTY:
- ☐ Yes ☐ No ☒ NA Battery install date if applicable:
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level: Good
- ☐ Yes ☒ No ☐ NA Engine oil filters last changed date and HRS: 4/15/25, 132 HRS
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks: Good
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation: New
- ☐ Yes ☒ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic Engine: