



GENERAC



Customer: CSDG
 Address: _____
 City/ State/ Zip _____
 Contact: _____
 Phone: _____

R#: 18594
 Test Date 4/23/2025

Engine Make/ Model: Cummins KTA50G9
 Engine Spec/ Serial: 33143113
 Unit Make/ Model: Cummins DFLE-33772633
 Unit Spec/ Serial: F990922606

Voltage: 480
 Amperage: 1806
 Kilowatts: 1500
 Power Factor 1

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	1-1/2 Hr.	2 Hours	2-1/2 Hrs.	3 Hours	3-1/2 Hrs.	4 Hours	Cool Down
Eng Hours	228.2	228.4	228.6	228.9	229.1							229.3
Hertz/Cycles	60	60	60	60	60							60
Voltage PH1	480	480	480	480	480							480
PH2	480	480	480	480	480							480
PH3	480	480	480	480	480							480
Amperage PH1	1806	1806	1806	1806	1806							
PH2	1802	1802	1802	1802	1802							
PH3	1804	1804	1804	1804	1804							
Kilowatts	1500	1500	1500	1500	1500							
Oil Pressure	90	86	85	82	82							85
Oil Temperature												
Coolant Temperature	175°F	180°F	180°F	180°F	180°F							168°F
Man Vac./Press. L/B												
Man Vac./Press. R/B												
L/B Exhaust Temp												
R/B Exhaust Temp												
Exhaust Temperature												
DC Voltage	28	28	28	28	25							28
Natural Gas Pressure												
Diesel Fuel Level												
Room Temperature												
Ambient Temperature	60°F	60°F	60°F	60°F	60°F							63°F

Cable Length: _____

Cable/ Leg: _____

Connection Point: _____

Technician Signature: Juan Cardenas

Customer Signature: _____



4/16/2025

CSDG #4680

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: - 30
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator: Good
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of engine belts: Good
- ☐ Yes ☒ No ☐ NA Batteries and QTY:
- ☐ Yes ☐ No ☒ NA Battery install date if applicable:
- ☐ Yes ☒ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level: Good
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date and HRS: 4/23/25, 229HRS
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks: Good
- ☐ Yes ☐ No ☒ NA Check rain cap for proper operation: Tested without
- ☐ Yes ☒ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Mechanical Engine: