



Load Bank Test Report

Engine Make/ Model: International GCD325
 Engine Spec/ Serial: WS4486N1387592
 Unit Make/ Model: Olympian D200P4
 Unit Spec/ Serial: OLY00000CNNS00715

Voltage: 480
 Amperage: 240.6
 Kilowatts: 200
 Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	740.3	740.4	740.6	740.9	741.2	741.4	741.5
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	483	483	483	483	483	483	483
PH2	484	484	484	484	484	484	484
PH3	483	483	483	483	483	483	483
Amperage PH1	0	247	247	247	246	246	0
PH2	0	248	248	248	249	248	0
PH3	0	246	246	246	248	248	0
Kilowatts	0	207	207	207	206	206	0
Oil Pressure	65	60	52	50	50	50	68
Coolant Temperature	108	164°F	190°F	190°F	190°F	190°F	178°F
DC Voltage	25.2	25.2	25.2	24	24	24	24
Ambient Temperature	61	61°F	62°F	62°F	63°F	64°F	64°F

Technician Signature

Jonathan Mueller

Test Date

8/29/2025



8/29/2025

CSDG #4684

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: - 40
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses
- ☒ Yes ☐ No ☐ NA Check condition of engine belts
- ☒ Yes ☐ No ☐ NA Batteries and QTY: 2, 27 Group. (Batteries start unit)
- ☒ Yes ☐ No ☐ NA Battery install date if applicable: 6/2022
- ☒ Yes ☐ No ☐ NA Genset has battery charger
- ☒ Yes ☐ No ☐ NA Genset has coolant heater
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date and HRS: 8/29/2025, 741Hrs
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator
- ☒ Yes ☐ No ☐ NA Electronic Engine