



GENERAC



Customer: CSDG

Address:

City/ State/ Zip

Contact:

Phone:

R#:

Test Date 5/15/2025

unit # 4702

Engine Make/ Model: Cummins NTA-855-G3

Engine Spec/ Serial: 45839

Unit Make/ Model: Cummins 350DFCC 41926S

Unit Spec/ Serial: A990854476

Voltage: 208

Amperage: 973

Kilowatts: 350

Power Factor 1

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	1-1/2 Hr.	2 Hours	2-1/2 Hrs.	3 Hours	3-1/2 Hrs.	4 Hours	Cool Down
Eng Hours	888.3	888.5	888.7	889	889.2							889.3
Hertz/Cycles	60	60	60	60	60							60
Voltage PH1	208	208	208	208	208							
PH2	208	208	208	208	208							
PH3	208	208	208	280	208							
Amperage PH1	971	971	971	971	971							
PH2	972	972	972	972	972							
PH3	972	972	972	972	972							
Kilowatts	350	350	350	350	350							
Oil Pressure	42	42	42	42	42							45
Oil Temperature	242°F	243°F	243°F	243°F	245°F							223°F
Coolant Temperature	192°F	192°F	190°F	190°F	190°F							178°F
Man Vac./Press. L/B												
Man Vac./Press. R/B												
L/B Exhaust Temp												
R/B Exhaust Temp												
Exhaust Temperature												
DC Voltage	27.3	27.3	27.3	27.3	27.3							27.3
Natural Gas Pressure												
Diesel Fuel Level												
Room Temperature												
Ambient Temperature	72°F	72°F	72°F	72°F	72°F							72°F

Cable Length: _____

Cable/ Leg: _____

Connection Point: _____

Technician Signature: Juan Cardenas

Customer Signature: _____



5/16/25

CSDG #4702

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -35
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☒ Yes ☐ No ☐ NA Batteries and QTY: 2 8DS
- ☒ Yes ☐ No ☐ NA Battery install date if applicable: 4/21
- ☐ Yes ☒ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level: Good
- ☐ Yes ☒ No ☐ NA Engine oil filters last changed date and HRS:
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☐ Yes ☐ No ☒ NA Check rain cap for proper operation: (Open Skid)
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Mechanical Engine: