



## Load Bank Test Report

**Engine Make/ Model:** Cummins QSL9-G2 NR3  
**Engine Spec/ Serial:** 21762221  
**Unit Make/ Model:** DSHAA-5872066  
**Unit Spec/ Serial:** G070077751

**Voltage:** 480  
**Amperage:** 180.4  
**Kilowatts:** 150  
**Power Factor:** 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
<b>Eng Hours</b>	196.7	196.8	197.1	197.3	197.6	197.8	197.9
<b>Hertz/Cycles</b>	60	60	60	60	60	60	60
<b>Voltage PH1</b>	481	478	478	478	478	478	481
<b>PH2</b>	478	478	478	478	478	478	478
<b>PH3</b>	480	479	479	479	479	479	480
<b>Amperage PH1</b>	0	186	186	186	186	186	0
<b>PH2</b>	0	187	187	187	187	187	0
<b>PH3</b>	0	186	186	186	186	186	0
<b>Kilowatts</b>	0	153	153	153	153	153	0
<b>Oil Pressure</b>	84	67	61	58	58	58	63
<b>Coolant Temperature</b>	86	178°F	180°F	189°F	189°F	189°F	178°F
<b>DC Voltage</b>	13.6	13.9	13.9	13.9	13.9	13.9	13.9
<b>Ambient Temperature</b>	82	82°F	82°F	82°F	82°F	82°F	82°F

Technician Signature Jonathan Mueller

Test Date 6/27/2025



**6/27/2025**

**CSDG #4756**

### **Generator Check list**

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: -35
- Yes  No  NA Visual inspection of radiator:
- Yes  No  NA Visual inspection of radiator hoses:
- Yes  No  NA Check condition of coolant hoses:
- Yes  No  NA Check condition of fuel hoses:
- Yes  No  NA Check condition of engine belts:
- Yes  No  NA Batteries and QTY:
- Yes  No  NA Battery install date if applicable:
- Yes  No  NA Genset has battery charger:
- Yes  No  NA Genset has coolant heater:
- Yes  No  NA Check engine oil level:
- Yes  No  NA Engine oil filters last changed date and HRS: 1/25/2025, 194.8HRS
- Yes  No  NA Inspect exhaust system for cracks / leaks:
- Yes  No  NA Check rain cap for proper operation:
- Yes  No  NA Generator end is 12 lead reconnectable:
- Yes  No  NA Generator end has PMG permanent magnet generator:
- Yes  No  NA Electronic Engine: