



Load Bank Test Report

Engine Make/ Model: 6CTAA8.3-G2
 Engine Spec/ Serial: 46626756
 Unit Make/ Model: DGFC
 Unit Spec/ Serial: F060935900

Voltage: 480
 Amperage: 240.5
 Kilowatts: 200
 Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	709	709.1	709.3	709.5	709.7	709.9	710
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	480	478	478	478	479	479	480
PH2	480	479	479	479	478	478	480
PH3	480	478	479	478	478	478	480
Amperage PH1	0	245	245	246	245	245	0
PH2	0	246	246	245	246	245	0
PH3	0	245	246	246	246	246	0
Kilowatts	0	200	200	200	200	200	0
Oil Pressure	83	71	46	46	45	46	53
Coolant Temperature	50	120°F	188°F	189°F	187°F	187°F	170°F
DC Voltage	14	14	14	14	14	14	14
Ambient Temperature	55	55°F	55°F	55°F	55°F	55°F	55°F

Technician Signature DYLAN GOTTSCHALK

Test Date 11/4/2025



11/04/2025

CSDG #4869

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -35
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☒ Yes ☐ No ☐ NA Batteries and QTY:1 4D (core)
- ☐ Yes ☐ No ☒ NA Battery install date if applicable:
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date and HRS: 11/4/25 710 hours
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic Engine:
- ☐ Yes ☒ No ☐ NA Mechanical Engine: