



Load Bank Test Report

Engine Make/ Model: Mitubishi S16R-Y2PTAW2-1
Engine Spec/ Serial: 23835
Unit Make/ Model: 2000REOZMD
Unit Spec/ Serial: 3393GMGF0001

Voltage: 480
Amperage: 2400
Kilowatts: 2000
Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	242.2	242.3	242.5	242.7	242.9	243.1	243.3
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	480	480	480	480	480	480	480
PH2	480	480	480	480	480	480	480
PH3	480	480	480	480	480	480	480
Amperage PH1	0	1925	1924	1925	1925	1925	0
PH2	0	1924	1925	1925	1924	1924	0
PH3	0	1924	1925	1925	1926	1925	0
Kilowatts	0	1600	1600	1600	1600	1600	0
Oil Pressure	115	103	90	91	90	88	90
Coolant Temperature	60	140°F	168°F	170°F	173°F	174°F	162°F
DC Voltage	26	26	26	26	26	26	26
Ambient Temperature	68	68°F	68°F	68°F	68°F	68°F	68°F

Technician Signature Dylan Gottschalk

Test Date 9/4/2026



9/4/2026

CSDG #4884

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -55
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☒ Yes ☐ No ☐ NA Batteries and QTY:2 trays of Industrial Batterys
- ☐ Yes ☐ No ☒ NA Battery install date if applicable:
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date 3/16/26 232
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Mechanical Engine: