



## Load Bank Test Report

**Engine Make/ Model:** Cummins QSJ8.9G  
**Engine Spec/ Serial:** 99079327  
**Unit Make/ Model:** C150N6  
**Unit Spec/ Serial:** C230215322

**Voltage:** 480  
**Amperage:** 180  
**Kilowatts:** 150  
**Power Factor:** 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
<b>Eng Hours</b>	2291.4	2291.5	2291.7	2291.9	2292.1	2292.3	2292.5
<b>Hertz/Cycles</b>	60	60	60	60	60	60	60
<b>Voltage PH1</b>	480	480	480	480	480	480	480
<b>PH2</b>	480	480	480	480	480	480	480
<b>PH3</b>	480	480	480	480	480	480	480
<b>Amperage PH1</b>	0	180	179	179	180	180	0
<b>PH2</b>	0	179	180	179	179	179	0
<b>PH3</b>	0	180	180	180	180	180	0
<b>Kilowatts</b>	0	150	150	150	150	150	0
<b>Oil Pressure</b>	88.1	75	70	71	70	71	73
<b>Coolant Temperature</b>	56	100°F	177°F	180°F	180°F	180°F	180°F
<b>DC Voltage</b>	12.8	12.8	12.8	12.8	12.8	12.8	12.8
<b>Ambient Temperature</b>	53	53°F	53°F	53°F	53°F	53°F	53°F

Technician Signature Dylan Gottschalk

Test Date 4/9/2026



**4/9/2026**

**CSDG #4955**

### **Generator Check list**

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: -30
- Yes  No  NA Visual inspection of radiator:
- Yes  No  NA Visual inspection of radiator hoses:
- Yes  No  NA Check condition of coolant hoses:
- Yes  No  NA Check condition of fuel hoses:
- Yes  No  NA Check condition of engine belts:
- Yes  No  NA Batteries and QTY: NONE
- Yes  No  NA Battery install date if applicable:
- Yes  No  NA Genset has battery charger:
- Yes  No  NA Genset has coolant heater:
- Yes  No  NA Check engine oil level:
- Yes  No  NA Engine oil filters last changed date and HRS Filter and oil looks good
- Yes  No  NA Inspect exhaust system for cracks / leaks:
- Yes  No  NA Check rain cap for proper operation:
- Yes  No  NA Generator end is 12 lead reconnectable:
- Yes  No  NA Generator end has PMG permanent magnet generator:
- Yes  No  NA ElectronicEngine: