



Load Bank Test Report

Engine Make/ Model: Cummins QSJ8.9G
 Engine Spec/ Serial: 99082961
 Unit Make/ Model: C150N6
 Unit Spec/ Serial: C230216247

Voltage: 480
 Amperage: 180
 Kilowatts: 150
 Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	2279.2	2279.3	2279.5	2279.7	2279.9	2280.1	2280.2
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	480	480	480	480	480	480	480
PH2	480	480	480	480	480	480	480
PH3	480	480	480	480	480	480	480
Amperage PH1	0	89	89	89	89	89	0
PH2	0	90	90	90	90	90	0
PH3	0	90	90	90	90	90	0
Kilowatts	0	75	75	75	75	75	0
Oil Pressure	77	75	72	70	70	70	72
Coolant Temperature	90	120°F	178°F	178°F	178°F	178°F	169°F
DC Voltage	13.8	13.9	14	14	14	13.9	13.9
Ambient Temperature	73	73°F	73°F	73°F	73°F	73°F	73°F

Technician Signature Dylan Gottschalk

Test Date 6/4/2026



6/4/2026

CSDG #4957

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: -35
- Yes No NA Visual inspection of radiator:
- Yes No NA Visual inspection of radiator hoses:
- Yes No NA Check condition of coolant hoses:
- Yes No NA Check condition of fuel hoses:
- Yes No NA Check condition of engine belts:
- Yes No NA Batteries and QTY: 1 Group 24 Core
- Yes No NA Battery install date if applicable:
- Yes No NA Genset has battery charger:
- Yes No NA Genset has coolant heater:
- Yes No NA Check engine oil level:
- Yes No NA Engine oil filters last changed date and HRS Oil looks New
- Yes No NA Inspect exhaust system for cracks / leaks:
- Yes No NA Check rain cap for proper operation:
- Yes No NA Generator end is 12 lead reconnectable:
- Yes No NA Generator end has PMG permanent magnet generator:
- Yes No NA Electronic Engine: