



Load Bank Test Report

Engine Make/ Model: Perkins 4.4L 1104D-44TG1
 Engine Spec/ Serial: RO21152E
 Unit Make/ Model: TP-P55-T3
 Unit Spec/ Serial: RO87889G

Voltage: 208
 Amperage: 138
 Kilowatts: 50
 Power Factor: 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	43	43.1	43.3	43.5	43.7	43.9	44
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	208	208	208	208	208	208	208
PH2	208	208	208	208	208	208	208
PH3	208	208	208	208	208	208	208
Amperage PH1	0	137	138	138	137	138	0
PH2	0	138	137	138	137	137	0
PH3	0	137	138	138	137	137	0
Kilowatts	0	50	50	50	50	50	0
Oil Pressure	77	65	60	60	60	60	64
Coolant Temperature	80	105°F	180°F	180°F	180°F	180°F	177°F
DC Voltage	13.8	13.8	13.8	13.7	13.8	13.8	137
Ambient Temperature	78	78°F	78°F	78°F	78°F	78°F	78°F

Technician Signature Dylan Gottschalk

Test Date 6/9/2026



6/9/2026

CSDG #5046

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -35
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☒ Yes ☐ No ☐ NA Batteries and QTY: 1 Group 31 Good
- ☐ Yes ☐ No ☒ NA Battery install date if applicable:
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date and HRS 6/9/2026 44HRS
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic Engine: