



Load Bank Test Report

Engine Make/ Model: Cummins QSK60-G9
Engine Spec/ Serial: 33173608
Unit Make/ Model: DQKH
Unit Spec/ Serial: H080205234

Voltage: 480
Amperage: 2707
Kilowatts: 2250
Power Factor: 1.0

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	765	765	765	766	766	766	766
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	480	480	480	480	480	480	480
PH2	480	480	480	480	480	480	480
PH3	480	480	480	480	480	480	480
Amperage PH1	0	2705	2706	2706	2706	2705	0
PH2	0	2707	2707	2706	2706	2707	0
PH3	0	2707	2706	2707	2706	2706	0
Kilowatts	0	2250	2250	2250	2250	2250	0
Oil Pressure	71	68	63	59	59	60	65
Coolant Temperature	80	145°F	189°F	193°F	193°F	193°F	175°F
DC Voltage	27	27	27	27	27	27	27
Ambient Temperature	72	72°F	72°F	72°F	72°F	72°F	72°F

Technician Signature Dylan Gottschalk

Test Date 8/5/2026



8/5/2026

CSDG #5059

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -40
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☐ Yes ☐ No ☒ NA Batteries and QTY:
- ☐ Yes ☐ No ☒ NA Battery install date if applicable:
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date 2025
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☐ Yes ☒ No ☐ NA Generator end is 12 lead reconnectable: Unit is a 6Lead
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic Engine: