



Load Bank Test Report

Engine Make/ Model: Cummins QSK60-G6
 Engine Spec/ Serial: 3315104
 Unit Make/ Model: DQKC
 Unit Spec/ Serial: C020346970

Voltage: 480
 Amperage: 2406
 Kilowatts: 2000
 Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	406.2	406.3	406.5	406.7	406.9	407.1	407.3
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	480	480	480	480	480	480	480
PH2	480	480	480	480	480	480	480
PH3	480	480	480	480	480	480	480
Amperage PH1	0	2406	2407	2407	2406	2407	0
PH2	0	2406	2407	2406	2406	2405	0
PH3	0	2405	2406	2405	2405	2406	0
Kilowatts	0	2000	2000	2000	2000	2000	0
Oil Pressure	92	88	65	60	60	62	63
Coolant Temperature	60	125°F	187°F	187°F	187°F	187°F	176°F
DC Voltage	25	25	25	25	25	25	25
Ambient Temperature	65	65°F	65°F	65°F	65°F	65°F	65°F

Technician Signature Dylan Gottschalk

Test Date 10/6/2026



10/6/2026

CSDG #5092

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -35
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☐ Yes ☐ No ☒ NA Batteries and QTY:
- ☐ Yes ☐ No ☒ NA Battery install date if applicable:
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date 2025
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☐ Yes ☒ No ☐ NA Generator end is 12 lead reconnectable: NON RECONNECTABLE
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic Engine: