



Load Bank Test Report

Engine Make/ Model: Cummins KTA50-G9
 Engine Spec/ Serial: 25285251
 Unit Make/ Model: 1500DFLE
 Unit Spec/ Serial: D030496229

Voltage: 480
 Amperage: 1805
 Kilowatts: 1500
 Power Factor: 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	1127.8	1127.8	1128	1128.2	1128.4	1128.6	1128.8
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	480	480	480	480	480	480	480
PH2	480	480	480	480	480	480	480
PH3	480	480	480	480	480	480	480
Amperage PH1	0	1806	1806	1805	1806	1806	0
PH2	0	1804	1805	1805	1804	1805	0
PH3	0	1805	1805	1805	1806	1805	0
Kilowatts	0	1500	1500	1500	1500	1500	0
Oil Pressure	100	97	89	85	76	76	78
Coolant Temperature	80	150°F	184°F	189°F	189°F	189°F	169°F
DC Voltage	26	26	26	26	26	26	26
Ambient Temperature	76	76°F	76°F	76°F	76°F	76°F	76°F

Technician Signature Dylan Gottschalk

Test Date 8/14/2026



8/14/2026

CSDG #5136

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -35
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☒ Yes ☐ No ☐ NA Batteries and QTY:4 8Ds (GOOD)
- ☒ Yes ☐ No ☐ NA Battery install date if applicable:
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date Filters and oil look good.
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☐ Yes ☒ No ☐ NA Generator end is 12 lead reconnectable: This is a 6 lead non reconnectable
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Mechanical Engine: