



Load Bank Test Report

Engine Make/ Model: Cummins QSL9-G3 NR3
Engine Spec/ Serial: 73135030
Unit Make/ Model: DQDAA
Unit Spec/ Serial: J100160497

Voltage: 208
Amperage: 694
Kilowatts: 250
Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	432	432.1	432.3	432.5	432.7	432.9	433
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	208	208	208	208	208	208	208
PH2	208	208	208	208	208	208	208
PH3	208	208	208	208	208	208	208
Amperage PH1	0	692	693	693	694	693	0
PH2	0	693	694	694	693	694	0
PH3	0	694	693	694	694	693	0
Kilowatts	0	250	250	250	250	250	0
Oil Pressure	78	72	63	55	55	57	60
Coolant Temperature	75	135°F	179°F	179°F	180°F	180°F	173°F
DC Voltage	14	14	14	14	14	14	14
Ambient Temperature	88	88°F	88°F	88°F	88°F	88°F	88°F

Technician Signature Dylan Gottschalk

Test Date 9/4/2026



9/4/2026

CSDG #5164

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -35
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☒ Yes ☐ No ☐ NA Batteries and QTY:1 4D (GOOD)
- ☐ Yes ☐ No ☒ NA Battery install date if applicable:
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date 421HRS 1/25/24
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic Engine: