



Load Bank Test Report

Engine Make/ Model: Cummins QSX15-G9
 Engine Spec/ Serial: 79719020
 Unit Make/ Model: DFEG
 Unit Spec/ Serial: B140640196

Voltage: 480
 Amperage: 421
 Kilowatts: 350
 Power Factor: 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	522	522.1	522.3	522.5	522.7	522.9	523
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	480	480	480	480	480	480	480
PH2	480	480	480	480	480	480	480
PH3	480	480	480	480	480	480	480
Amperage PH1	0	421	422	422	421	422	0
PH2	0	422	421	421	421	422	0
PH3	0	422	421	421	421	421	0
Kilowatts	0	350	350	350	350	350	0
Oil Pressure	65	62	58	53	53	51	51
Coolant Temperature	60	115°F	178°F	178°F	178°F	177°F	171°F
DC Voltage	27	27	27	27	27	27	27
Ambient Temperature	59	59°F	59°F	59°F	59°F	59°F	59°F

Technician Signature Dylan Gottschalk

Test Date 10/14/2026



10/14/2026

CSDG #5204

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -35
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☒ Yes ☐ No ☐ NA Batteries and QTY:2 (GOOD)
- ☒ Yes ☐ No ☐ NA Battery install date if applicable: 2026
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date 6/26
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic Engine: