



Load Bank Test Report

Engine Make/ Model: Cummins QSL9-G2 NR3
Engine Spec/ Serial: 73549682
Unit Make/ Model: DSHAD
Unit Spec/ Serial: G130538916

Voltage: 208
Amperage: 638
Kilowatts: 230
Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	247.6	247.8	248	248.2	248.4	248.6	248.9
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	208	208	208	208	208	208	208
PH2	208	208	208	208	208	208	208
PH3	208	208	208	208	208	208	208
Amperage PH1	0	637	638	638	637	638	0
PH2	0	637	638	637	637	638	0
PH3	0	638	638	637	638	638	0
Kilowatts	0	230	230	230	230	230	0
Oil Pressure	66	60	55	55	54	54	55
Coolant Temperature	61	115°F	178°F	180°F	182°F	183°F	175°F
DC Voltage	13	13	13	13	13	13	13
Ambient Temperature	60	°F	60°F	60°F	60°F	60°F	60°F

Technician Signature Dylan Gottschalk

Test Date 9/22/2026



9/22/2026

CSDG #5213

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -30
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☒ Yes ☐ No ☐ NA Batteries and QTY:2 CORE
- ☒ Yes ☐ No ☐ NA Battery install date if applicable:2023
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date 10/5/23 179.8
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic Engine: