



Load Bank Test Report

Engine Make/ Model: CUMMINS QSX15-G9
Engine Spec/ Serial: 79187646
Unit Make/ Model: DFEK-5763542
Unit Spec/ Serial: F060936360

Voltage: 480
Amperage: 601.4
Kilowatts: 500
Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	500	500	501	501	501	501	501
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	478	476	478	477	478	478	477
PH2	477	474	476	475	476	476	477
PH3	478	477	477	476	476	477	478
Amperage PH1	0	609	608	607	608	609	0
PH2	0	612	610	609	610	613	0
PH3	0	608	609	605	607	610	0
Kilowatts	0	502	503	503	503	504	0
Oil Pressure	40	49	46	42	38	39	43
Coolant Temperature	80	95°F	184°F	179°F	183°F	187°F	170°F
DC Voltage	27.4	27.4	27.5	27.4	27.4	27.4	27.4
Ambient Temperature	65	65°F	65°F	65°F	65°F	65°F	65°F

Technician Signature Dylan Gottschalk

Test Date 8/11/2025



8/11/2025

CSDG # 4775

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -35
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator: Good
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of engine belts: Good
- ☒ Yes ☐ No ☐ NA Batteries and QTY: 2 8D (batteries started unit)
- ☐ Yes ☒ No ☐ NA Battery install date if applicable:
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date and HRS: 499 hrs, 5/19/25
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Mechanical Engine: