



Load Bank Test Report

Engine Make/ Model: Volvo Penta TAD1641GE
Engine Spec/ Serial: 2016046292
Unit Make/ Model: Kohler 500REOZVB
Unit Spec/ Serial: 2316423

Voltage: 480
Amperage: 602.1
Kilowatts: 505
Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	197.4	197.5	197.8	198	198.2	198.5	198.6
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	481	480	480	480	480	480	480
PH2	481	480	480	480	480	480	479
PH3	479	480	480	480	480	480	480
Amperage PH1	0	605	605	605	605	605	0
PH2	0	605	604	604	604	604	0
PH3	0	606	606	605	605	604	0
Kilowatts	0	504	504	503	503	503	0
Oil Pressure	92	73	69	68	68	68	77
Coolant Temperature	45	188°F	190°F	190°F	190°F	190°F	185°F
DC Voltage	28.1	28.2	28.4	28.4	28.4	28.4	28.4
Ambient Temperature	45	47°F	47°F	47°F	48°F	48°F	48°F

Technician Signature Jonathan Mueller

Test Date 10/23/2025



10/23/2025

CSDG #4842

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -50
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses
- ☒ Yes ☐ No ☐ NA Check condition of engine belts
- ☒ Yes ☐ No ☐ NA Batteries and QTY: 2, 31 group, (Batteries start unit)
- ☒ Yes ☐ No ☐ NA Battery install date if applicable: 6/2023
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date and HRS: 10/23/2025, 198HRS
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☐ Yes ☐ No ☒ NA Check rain cap for proper operation: (Tested without)
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic Engine: