



2001 S. Prairie Ave.
Waukesha, WI 53189

Engine Make/ Model: Cummins
 Engine Spec/ Serial: QSX15-G9 / 79195654
 Unit Make/ Model: Cummins DFEG-5769664
 Unit Spec/ Serial: J060980739

Voltage: 480V
 Amperage: 526
 Kilowatts: 350KW
 Power Factor: 0.8

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	18.8	19.2	19.5	19.7	20	20.1
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	483	483	483	483	483	483
PH2	484	484	484	484	484	484
PH3	482	483	483	483	483	482
Amperage PH1	0	419	419	419	419	0
PH2	0	419	419	419	419	0
PH3	0	419	419	419	419	0
Kilowatts	0	349	349	349	349	0
Oil Pressure	46	40	39	39	39	40
Oil Temperature	151°F	221°F	225°F	225°F	225°F	221°F
Coolant Temperature	136°F	181°F	181°F	181°F	181°F	181°F
Man Vac./Press. L/B	NA	NA	NA	NA	NA	NA
Man Vac./Press. R/B	NA	NA	NA	NA	NA	NA
L/B Exhaust Temp	NA	NA	NA	NA	NA	NA
R/B Exhaust Temp	NA	NA	NA	NA	NA	NA
Exhaust Temperature	NA	NA	NA	NA	NA	NA
DC Voltage	27.1	27.2	27.2	27.3	27.3	27.3
Natural Gas Pressure	NA	NA	NA	NA	NA	NA
Diesel Fuel Level	NA	NA	NA	NA	NA	NA
Room Temperature	NA	NA	NA	NA	NA	NA
Ambient Temperature	50°F	50°F	50°F	50°F	50°F	50°F

Technician Signature Jack Standley Jr



05-04-2022

CSDG #3580

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: -24F
- Yes No NA Visual inspection of radiator: Clean, no debris
- Yes No NA Visual inspection of radiator hoses: Good condition
- Yes No NA Check condition of coolant hoses: Good condition
- Yes No NA Check condition of fuel hoses: Good condition
- Yes No NA Check condition of engine belts: Good condition
- Yes No NA Batteries and QTY: N/A, no batteries with unit
- Yes No NA Battery install date if applicable: N/A
- Yes No NA Genset has battery charger: N/A, no battery charger
- Yes No NA Genset has coolant heater: Yes, 480V, 6000W heater
- Yes No NA Check engine oil level: Oil changed and full.
- Yes No NA Engine oil filters last changed date and HRS: Replaced 5-4-22, 18.6 Hrs
- Yes No NA Inspect exhaust system for cracks / leaks: Good, no leaks
- Yes No NA Check rain cap for proper operation: Operational
- Yes No NA Generator end is 12 lead reconnectable: Yes
- Yes No NA Generator end has PMG permanent magnet generator: Yes