



06/22/2023

CSDG #4106

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: -36°F
- Yes No NA Visual inspection of radiator:
- Yes No NA Visual inspection of radiator hoses:
- Yes No NA Check condition of coolant hoses:
- Yes No NA Check condition of fuel hoses:
- Yes No NA Check condition of engine belts:
- Yes No NA Batteries and QTY:
- Yes No NA Battery install date if applicable:
- Yes No NA Genset has battery charger:
- Yes No NA Genset has coolant heater:
- Yes No NA Check engine oil level:
- Yes No NA Engine oil filters last changed date and HRS:
- Yes No NA Inspect exhaust system for cracks / leaks:
- Yes No NA Check rain cap for proper operation:
- Yes No NA Generator end is 12 lead reconnectable:
- Yes No NA Generator end has PMG permanent magnet generator:
- Yes No NA Electronic Engine:
- Yes No NA Mechanical Engine:



Customer: Central States Diesel Generators #4106
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip: Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: 15350
 Test Date: 2023.06.22

Engine Make/ Model: GM 8.1L
 Engine Spec/ Serial: WORN TAG
 Unit Make/ Model: KOHLER 125RZG
 Unit Spec/ Serial: 2056211

Voltage: 480
 Amperage: 157
 Kilowatts: 130
 Power Factor: 0.8

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	379.2	379.4	379.6	379.8	380.1	380.2
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	480	480	480	480	480	480
PH2	480	480	480	480	480	480
PH3	480	480	480	480	480	480
Amperage PH1	80	80	80	80	80	0
PH2	80	80	80	80	80	0
PH3	80	80	80	80	80	0
Kilowatts	66	66	66	66	66	0
Oil Pressure	55	50	48	45	42	48
Coolant Temperature	170°F	175°F	180°F	180°F	182°F	170°F
DC Voltage	13.8	13.8	13.8	13.8	13.8	13.8
Ambient Temperature	68°F	68°F	68°F	68°F	68°F	68°F

Technician Signature: Juan Cardenas

Customer Signature: _____