



**06/23/2023**

**CSDG #4118**

## **Generator Check list**

### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: -35°F
- Yes  No  NA Visual inspection of radiator:
- Yes  No  NA Visual inspection of radiator hoses:
- Yes  No  NA Check condition of coolant hoses:
- Yes  No  NA Check condition of fuel hoses:
- Yes  No  NA Check condition of engine belts:
- Yes  No  NA Batteries and QTY: (2) 8D
- Yes  No  NA Battery install date if applicable:
- Yes  No  NA Genset has battery charger:
- Yes  No  NA Genset has coolant heater:
- Yes  No  NA Check engine oil level:
- Yes  No  NA Engine oil filters last changed date and HRS:
- Yes  No  NA Inspect exhaust system for cracks / leaks:
- Yes  No  NA Check rain cap for proper operation:
- Yes  No  NA Generator end is 12 lead reconnectable:
- Yes  No  NA Generator end has PMG permanent magnet generator:
- Yes  No  NA Electronic Engine:
- Yes  No  NA Mechanical Engine:



Customer: Central States Diesel Generators #4118  
 Address: 2001 S. Prairie Ave.  
 City/ State/ Zip Waukesha, WI 53189  
 Contact: Patrick Paden  
 Phone: 847.997.8090

R#: 15354  
 Test Date 2023.06.23

Engine Make/ Model: CUMMINS QSX15G9  
 Engine Spec/ Serial: 79450955  
 Unit Make/ Model: CUMMINS/ ONAN  
 Unit Spec/ Serial: L100176397

Voltage: 208  
 Amperage: \_\_\_\_\_  
 Kilowatts: 400  
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	663.3	663.5	663.7	663.9	664.2	664.3
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	208	208	208	208	208	210
PH2	211	211	211	211	211	210
PH3	210	210	210	210	210	210
Amperage PH1	471	1110	1110	1110	1110	0
PH2	470	1113	1113	1113	1113	0
PH3	472	1112	1112	1112	1112	0
Kilowatts	171	403	403	403	403	0
Oil Pressure	44	40	40	40	40	42
Coolant Temperature	163°F	178°F	187°F	187°F	187°F	167°F
DC Voltage	27.5	27.5	27.5	27.5	27.5	27.5
Ambient Temperature	78°F	78°F	78°F	78°F	78°F	78°F

Technician Signature: Juan Cardenas

Customer Signature: \_\_\_\_\_