



Customer: Central States Diesel Generators STK# 4168
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: 16504
 Test Date 4-29-24

Engine Make/ Model: DETROIT DIESEL 60 Series
 Engine Spec/ Serial: 06R1007355
 Unit Make/ Model: KOHLER 450REOZDD
 Unit Spec/ Serial: Spec. GM41981-GA2 S/N 2215466

Voltage: 277/480
 Amperage: 541
 Kilowatts: 450
 Power Factor 1

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	707.4	707.7	707.9	708.2	708.4	708.5
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	482	482	481	481	482	482
PH1-PH3	482	482	482	481	481	482
PH2-PH3	481	481	481	481	482	481
Amperage PH1	540	540	540	539	539	0
PH2	541	540	540	540	539	0
PH3	540	539	539	540	540	0
KILOWATTS	450	450	450	450	450	0
Oil Pressure	49	48	48	48	48	50
Oil Temperature						
Coolant Temperature	185°F	185°F	186°F	186°F	185°F	180°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	27.6	27.6	27.6	27.6	27.6	27.6
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	59°F	59°F	60°F	60°F	60°F	61°F

Technician Signature: Randy Pool

Customer Signature: _____



4/29/2024

CSDG # 4168

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: (-40F)
- Yes No NA Visual inspection of radiator: Good
- Yes No NA Visual inspection of radiator hoses: Good
- Yes No NA Check condition of coolant hoses: Good
- Yes No NA Check condition of fuel hoses: Good
- Yes No NA Check condition of engine belts: Good
- Yes No NA Batteries and QTY: (2) 31A-XD (Group 31)
- Yes No NA Battery install date if applicable: 1-12-23
- Yes No NA Genset has battery charger: Kohler D-292865, 120/240V 1Ph 5.1/3.0A
- Yes No NA Genset has coolant heater: GM20135, 240V/2500W
- Yes No NA Check engine oil level:
- Yes No NA Engine oil filters last changed date and HRS: Not Labeled
- Yes No NA Inspect exhaust system for cracks / leaks:
- Yes No NA Check rain cap for proper operation:
- Yes No NA Generator end is 12 lead reconnectable:
- Yes No NA Generator end has PMG permanent magnet generator:
- Yes No NA Electronic Engine: