



Customer: Central States Diesel Generators STK# 4483  
 Address: 2001 S. Prairie Ave.  
 City/ State/ Zip Waukesha, WI 53189  
 Contact: Patrick Paden  
 Phone: 847.997.8090

R#: 17040  
 Test Date 5-31-24

Engine Make/ Model: JOHN DEERE TO4045T  
 Engine Spec/ Serial: \*TO4045T844633\*  
 Unit Make/ Model: GENERAC GR-70  
 Unit Spec/ Serial: 3251171

Voltage: 277/480 (Dual Volt)  
 Amperage: 75  
 Kilowatts: 62  
 Power Factor 1

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	6566.3	6566.5	6566.8	6567	6567.3	6567.4
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	486	487	487	486	487	487
PH1-PH3	487	486	486	486	486	487
PH2-PH3	487	486	486	487	487	487
Amperage PH1	72	72	73	73	72	0
PH2	72	73	72	72	72	0
PH3	73	72	73	72	73	0
KILOWATTS	61	61	61	61	61	0
Oil Pressure	48	46	45	45	45	46
Oil Temperature						
Coolant Temperature	202°F	203°F	203°F	202°F	203°F	190°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	14	14	14	14	14	14
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	77°F	77°F	77°F	77°F	76°F	76°F

Technician Signature: Randall Pool

Customer Signature: \_\_\_\_\_



**5/31/2024**

**CSDG # 4483**

### **Generator Check list**

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: (-35F)
- Yes  No  NA Visual inspection of radiator: Good
- Yes  No  NA Visual inspection of radiator hoses: Good
- Yes  No  NA Check condition of coolant hoses: Good
- Yes  No  NA Check condition of fuel hoses: Good
- Yes  No  NA Check condition of engine belts: Good
- Yes  No  NA Batteries and QTY: (1) PS4DLT (8D)
- Yes  No  NA Battery install date if applicable: Not Labeled
- Yes  No  NA Genset has battery charger: GENERAC P/N62059 12V/2A
- Yes  No  NA Genset has coolant heater: 120VAC 1000W
- Yes  No  NA Check engine oil level:
- Yes  No  NA Engine oil filters last changed date and HRS: Not Labeled
- Yes  No  NA Inspect exhaust system for cracks / leaks:
- Yes  No  NA Check rain cap for proper operation:
- Yes  No  NA Generator end is 12 lead reconnectable:
- Yes  No  NA Generator end has PMG permanent magnet generator:
- Yes  No  NA Mechanical Engine: