



Customer: Central States Diesel Generators STK# 4540
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: 17340
 Test Date 8-7-24

Engine Make/ Model: CUMMINS NTA-855-G2
 Engine Spec/ Serial: 30366901
 Unit Make/ Model: CUMMINS 300DFCB-2272
 Unit Spec/ Serial: Spec. V S/N A020321008

Voltage: 277/480
 Amperage: 361
 Kilowatts: 300
 Power Factor 1

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	464.1	464.3	464.6	464.8	465.1	465.2
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	483	483	482	482	483	483
PH1-PH3	480	480	480	480	481	480
PH2-PH3	482	482	482	481	481	482
Amperage PH1	360	360	361	361	360	0
PH2	361	361	362	362	361	0
PH3	360	360	360	359	360	0
KILOWATTS	300	300	300	300	300	0
Oil Pressure	47	45	45	45	45	47
Oil Temperature	218°F	220°F	220°F	220°F	221°F	186°F
Coolant Temperature	182°F	182°F	183°F	183°F	182°F	179°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	28	28	28	28	28	28
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	71°F	71°F	71°F	71°F	72°F	72°F

Technician Signature: Randy Pool

Customer Signature: _____



8/7/2024

CSDG # 4540

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: (-30F)
- Yes No NA Visual inspection of radiator: Good
- Yes No NA Visual inspection of radiator hoses: Good
- Yes No NA Check condition of coolant hoses: Good
- Yes No NA Check condition of fuel hoses: Good
- Yes No NA Check condition of engine belts: Good
- Yes No NA Batteries and QTY: (8.5 VDC per Batt)
- Yes No NA Battery install date if applicable: 8/17
- Yes No NA Genset has battery charger:
- Yes No NA Genset has coolant heater: E204747, 240/480V 4990W 1PH
- Yes No NA Check engine oil level: New 8-7-24, 465.2Hrs.
- Yes No NA Engine oil filters last changed date and HRS: 8-7-24 465.2Hrs.
- Yes No NA Inspect exhaust system for cracks / leaks: OPEN SKID UNIT
- Yes No NA Check rain cap for proper operation: OPEN SKID UNIT
- Yes No NA Generator end is 12 lead reconnectable:
- Yes No NA Generator end has PMG permanent magnet generator:
- Yes No NA Mechanical Engine: