



Customer: Central States Diesel Generators
Address: 2001 S. Prairie Ave.
City/ State/ Zip Waukesha, WI 53189
Contact: Patrick Paden
Phone: 847.997.8090

R#: 18525
Test Date 4/3/2025
CSDG #: 4683

Engine Make/ Model: Cummins QSK23-G7 NR2
Engine Spec/ Serial: 319501
Unit Make/ Model: Cummins DQCA
Unit Spec/ Serial: C090235145

Voltage: 277/480
Amperage: 734
Kilowatts: 600
Power Factor 1.0

	5 Min.	15 Min.	15 Min.	15 Min.	15 Min.	5 Min.
Eng Hours	684.6	684.8	685	685.3	685.5	685.6
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	480	480	480	480	480	480
PH1-PH3	480	480	480	480	480	480
PH2-PH3	480	480	480	480	480	480
Amperage PH1	732	732	732	732	732	0
PH2	731	731	731	731	731	0
PH3	735	735	735	735	735	0
KILOWATTS	609	609	609	609	609	0
Oil Pressure	74	74	72	70	70	75
Oil Temperature						
Coolant Temperature	141°F	150°F	159°F	159°F	159°F	150°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	28.4	28.4	28.4	28.4	28.4	28.4
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	44°F	44°F	44°F	44°F	44°F	44°F

Technician Signature: Juan Cardena

Customer Signature: _____



DATE: 04/03/2025

CSDG # 4683

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -25
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator: Good
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of engine belts: Good
- ☒ Yes ☐ No ☐ NA Batteries and QTY: 2 8D
- ☒ Yes ☐ No ☐ NA Battery install date if applicable: 4/7/23
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date and HRS: 4/2/24 683 hours
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic Engine:
- ☐ Yes ☐ No ☒ NA Mechanical Engine: