



Critical Power Services LLC
16824 Hickory Heights Dr
Maribel WI 54227
(920) 370-8909
criticalpowerservicesllc.com

Load Bank Test Report

Engine Make/ Model: FORD V10
Engine Spec/ Serial: E172A2206161740283
Unit Make/ Model: CUMMINS/ GGHJ
Unit Spec/ Serial: K160117723

Voltage: 120/208
Amperage: 347
Kilowatts: 125
Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	258.9	259	259.3	259.5	259.8	260	260.1
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	208	208	208	207	208	208	208
PH2	208	208	207	208	208	208	208
PH3	208	209	208	209	209	208	208
Amperage PH1	0	345	346	334	334	334	0
PH2	0	346	345	334	334	334	0
PH3	0	346	345	333	333	333	0
Kilowatts	0	124	124	122	122	122	0
Oil Pressure	65	54	54	53	53	53	60
Coolant Temperature	199	202°F	205°F	205°F	205°F	205°F	196°F
DC Voltage	13.9	14	14.1	14.1	14.1	14.1	14.1
Ambient Temperature	82	82°F	83°F	84°F	84°F	84°F	84°F

Technician Signature GRANT BUSSE

Test Date 7/16/2026