



Load Bank Test Report

Engine Make/ Model: Mitsubishi S12A2-Y2PTAW-2
Engine Spec/ Serial: 26270
Unit Make/ Model: 800REOZMB
Unit Spec/ Serial: 2231580

Voltage: 480
Amperage: 962.3
Kilowatts: 800
Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	527.7	527.9	528.1	528.3	528.5	528.7	528.8
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	479	479	478	479	479	479	480
PH2	480	478	478	478	478	479	480
PH3	481	483	482	483	482	483	480
Amperage PH1	0	961	961	962	961	961	0
PH2	0	978	978	977	978	978	0
PH3	0	924	925	925	926	925	0
Kilowatts	0	800	800	800	800	800	0
Oil Pressure	104	89	88	87	87	88	93
Coolant Temperature	69	156°F	156°F	158°F	158°F	159°F	150°F
DC Voltage	28.2	28	27.9	27.9	28	28	28
Ambient Temperature	14	14°F	14°F	14°F	14°F	14°F	14°F

Technician Signature DYLAN GOTTSCHALK

Test Date 1/22/2026



1/22/2026

CSDG #4926

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: -40
- Yes No NA Visual inspection of radiator:
- Yes No NA Visual inspection of radiator hoses:
- Yes No NA Check condition of coolant hoses:
- Yes No NA Check condition of fuel hoses:
- Yes No NA Check condition of engine belts:
- Yes No NA Batteries and QTY:
- Yes No NA Battery install date if applicable:
- Yes No NA Genset has battery charger:
- Yes No NA Genset has coolant heater:
- Yes No NA Check engine oil level:
- Yes No NA Engine oil filters last changed date and HRS: 515.6hrs, 3/7/24
- Yes No NA Inspect exhaust system for cracks / leaks:
- Yes No NA Check rain cap for proper operation:
- Yes No NA Generator end is 12 lead reconnectable:
- Yes No NA Generator end has PMG permanent magnet generator:
- Yes No NA Electronic Engine: