Load Bank Test Report

Engine Make/ Model:	Cummins QSK50-G4	**Voltage:**	480
Engine Spec/ Serial:	25366503	**Amperage:**	1805
Unit Make/ Model:	DQGAB	**Kilowatts:**	1500
Unit Spec/ Serial:	G110233080	**Power Factor**	1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	**782**	782	782	782	783	783	783
Hertz/Cycles	**60**	60	60	60	60	60	60
Voltage PH1	**480**	480	480	480	480	480	48
PH2	**480**	480	480	480	480	480	480
PH3	**480**	480	480	480	480	480	480
Amperage PH1	**0**	1805	1806	1806	1806	1805	0
PH2	**0**	1806	1806	1805	1805	1806	0
PH3	**0**	1806	1806	1806	1805	1805	0
Kilowatts	**0**	1500	1500	1500	1500	1500	0
Oil Pressure	**78**	70	66	65	65	65	66
Coolant Temperature	**36**	115°F	185°F	185°F	185°F	186°F	172°F
DC Voltage	**27**	27	27	27	27	27	27
Ambient Temperature	**41**	41°F	41°F	41°F	41°F	41°F	41°F

Technician Signature Dylan Gottschalk **Test Date** **11/13/2026**

11/13/2026

CSDG #4600

Generator Check list

Inspection Description

☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -25

☒ Yes ☐ No ☐ NA Visual inspection of radiator:

☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:

☒ Yes ☐ No ☐ NA Check condition of coolant hoses:

☒ Yes ☐ No ☐ NA Check condition of fuel hoses:

☒ Yes ☐ No ☐ NA Check condition of engine belts:

☒ Yes ☐ No ☐ NA Batteries and QTY:4 8Ds (CORES)

☐ Yes ☒ No ☐ NA Battery install date if applicable:

☒ Yes ☐ No ☐ NA Genset has battery charger:

☒ Yes ☐ No ☐ NA Genset has coolant heater:

☒ Yes ☐ No ☐ NA Check engine oil level:

☒ Yes ☐ No ☐NA Engine oil filters last changed date 2024

☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:

☒ Yes ☐ No ☐ NA Check rain cap for proper operation:

☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:

☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:

☒ Yes ☐ No ☐ NA Electronic Engine: