POWER DEPOT INC.

3553 NW 78 Ave, Doral, Fl, 33122, Phone: (305) 592-7100, service@powerdepot.com

LOAD BANK TEST REPORT

Customer Information

Name: First Bank of Florida

Address: 7440 sw 93rd ave

Generator Information

Serial Number: 068017

Model: Mmm 180

Make: Magnum

Engine

Serial Number: PE6068H583654

Model: 6068HF275

Make: John Deere

Service Call Number: 13919

Test information

Test date: 3/13/26

Service Type: Inservice

Record Intervals: 15 mins

Tested at: 220

Test duration: 1 hour

Start- up time: 9;30am

Test set point

Oil Pressure: 51

Coolant Temp: 183

RPM: 1800

Amb. Temp: 80

Hours Before: 108

Hours After: 109

Pre test Inspection

- ✔ Check Coolant level
- ✔ Visual Inspection of radiator
- ✔ Visual inspection radiator hose
- ✔ Check fan and fan belt
- ✔ Check oil level
- ✔ Check condition of fuel filters
- ✔ Check fuel hose
- ✔ Check fuel level
- ✔ Check fluid leaks
- ✔ Check exhaust system
- ✔ Check battery
- ✔ Verify unit runs prior the test

Time	% of Load	Voltage (V)			Current (Amps)			Frequency	Load	CLNT Temp	Oil Pressure	Fuel Pressure	Battery Voltage	Sound
		L1	L2	L3	L1	L2	L3	(Hz)	(Kw)	(F°)	(Psi)	(Psi)	(v)	(Dbs)
10:30am	25%	220	220	220	94	94	96	60	37Kw	176	56	Ok	13.7	N/A
10:45am	25%	220	220	220	95	94	96	60	37kw	176	56	Ok	13.7	N/A
10:45am	49%	220	219	219	185	186	186	60	72Kw	179	54	Ok	13.7	N/A
11am	49%	220	219	219	185	186	187	60	72Kw	180	54	Ok	13.7	N/A
11am	75%	219	219	219	286	286	286	60	107Kw	183	51	Ok	13.7	N/A
11:15am	75%	219	220	220	286	286	285	60	107Kw	183	51	Ok	13.7	N/A
11:15am	100%	220	219	220	379	378	379	60	145Kw	185	49	Ok	13.7	N/A
11:30am	100%	220	220	220	379	379	379	60	145Kw	189	49	Ok	13.7	N/A

Note: Load bank was done and ran properly

Customer Acceptance

By: _____

Title

Date

Technician

Name: Jc

Date: 3/13/26