Load Test Report

Test Information

Customer	Asset ID	Location	Date	Technician	Load %	Ambient Temp.	Hours Before	Hours After	Duration	Min. Record Intervals
MEG	MEG 1331	SHOP	4/24/2026	Gary Phelps	100.00%	67	497.9	499	1 Hour	15 Minutes

Pre Startup Checks

Check engine oil level	Check coolant level	Verify generator & load bank voltage connection	Confirm ground connection	Ensure circuit breaker is open (OFF)
☑	☑	☑	☑	☑

Generator Information

Engine Mfg.	Engine Model	Engine Serial #	Package Serial #	Control Panel	kW	RPM	PF
Cummins	0SL9-G2	46852910	B080154040	POWER COMMAND	150	1800	1.00

Time	Volts			Amps			Freq. Hz	Boost PSI	Load kW	Cool Temp (°F)	Lube Oil	Fuel Press	% of Load	Battery Voltage
	1	2	3	1	2	3								
11:00:00 AM	483	484	484	185	185	184	60.1	NA	155	187	59	NA	103.33%	13.5
11:15:00 AM	483	484	484	185	185	184	60.1	NA	154.7	187	56	NA	103.13%	13.8
11:30:00 AM	483	484	484	185	185	184	60.1	NA	154.7	187	57	NA	103.13%	13.9
11:45:00 AM	483	484	484	185	185	184	60.1	NA	154.7	187	56	NA	103.13%	14
12:00 PM COOL DOWN	483	484	484	0	0	0	60.1	NA	0	180	60	NA	0.00%	14
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
Cooldown													0.00%	