Load Bank Test Report

Engine Make/ Model:	Generac 4.5L	**Voltage:**	208
Engine Spec/ Serial:	3013642383	**Amperage:**	138
Unit Make/ Model:	SG050NA	**Kilowatts:**	50
Unit Spec/ Serial:	3013623868	**Power Factor**	1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	**0.5**	0.6	0.8	1	1.2	1.4	1.5
Hertz/Cycles	**60**	60	60	60	60	60	60
Voltage PH1	**208**	208	208	208	208	208	208
PH2	**208**	208	208	208	208	208	208
PH3	**208**	208	208	208	208	208	208
Amperage PH1	**0**	138	139	139	138	139	0
PH2	**0**	138	139	139	139	138	0
PH3	**0**	139	139	138	139	138	0
Kilowatts	**0**	50	50	50	50	50	0
Oil Pressure	**65**	61	45	45	46	45	45
Coolant Temperature	**60**	192°F	192°F	192°F	192°F	192°F	178°F
DC Voltage	**13**	13	13	13	13	13	13
Ambient Temperature	**58**	58°F	58°F	58°F	58°F	58°F	58°F

Technician Signature Dylan Gottschalk **Test Date** **11/2/2026**

11/2/2026

CSDG #5084

Generator Check list

Inspection Description

☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -40

☒ Yes ☐ No ☐ NA Visual inspection of radiator:

☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:

☒ Yes ☐ No ☐ NA Check condition of coolant hoses:

☒ Yes ☐ No ☐ NA Check condition of fuel hoses:

☒ Yes ☐ No ☐ NA Check condition of engine belts:

☒ Yes ☐ No ☐ NA Batteries and QTY:1 GROUP 34 (CORE)

☐ Yes ☐ No ☒ NA Battery install date if applicable:

☒ Yes ☐ No ☐ NA Genset has battery charger:

☒ Yes ☐ No ☐ NA Genset has coolant heater:

☒ Yes ☐ No ☐ NA Check engine oil level:

☒ Yes ☐ No ☐NA Engine oil filters last changed date 1.5HRS

☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:

☒ Yes ☐ No ☐ NA Check rain cap for proper operation:

☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:

☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:

☒ Yes ☐ No ☐ NA ELECTRONIC Engine: