Load Bank Test Report

Engine Make/ Model:	Cummins QST30-G2	**Voltage:**	480
Engine Spec/ Serial:	3715549	**Amperage:**	902
Unit Make/ Model:	DFHA	**Kilowatts:**	750
Unit Spec/ Serial:	D970636380	**Power Factor**	1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	**363.6**	363.7	363.9	364.1	364.3	364.5	364.6
Hertz/Cycles	**60**	60	60	60	60	60	60
Voltage PH1	**480**	480	480	480	480	480	48
PH2	**480**	480	480	480	480	480	480
PH3	**480**	480	480	480	480	480	480
Amperage PH1	**0**	902	903	902	902	901	0
PH2	**0**	901	901	902	902	901	0
PH3	**0**	903	901	903	903	902	0
Kilowatts	**0**	750	750	750	750	750	0
Oil Pressure	**78**	74	65	64	64	65	66
Coolant Temperature	**65**	110°F	182°F	182°F	182°F	182°F	166°F
DC Voltage	**27**	27	27	27	27	27	27
Ambient Temperature	**64**	64°F	64°F	64°F	64°F	64°F	64°F

Technician Signature Dylan Gottschalk **Test Date** **11/19/2026**

11/19/2026

CSDG #5117

Generator Check list

Inspection Description

☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -35

☒ Yes ☐ No ☐ NA Visual inspection of radiator:

☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:

☒ Yes ☐ No ☐ NA Check condition of coolant hoses:

☒ Yes ☐ No ☐ NA Check condition of fuel hoses:

☒ Yes ☐ No ☐ NA Check condition of engine belts:

☐ Yes ☒ No ☐ NA Batteries and QTY: NONE

☐ Yes ☒ No ☐ NA Battery install date if applicable:

☒ Yes ☐ No ☐ NA Genset has battery charger:

☒ Yes ☐ No ☐ NA Genset has coolant heater:

☒ Yes ☐ No ☐ NA Check engine oil level:

☒ Yes ☐ No ☐NA Engine oil filters last changed date Filters 4/25

☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:

☒ Yes ☐ No ☐ NA Check rain cap for proper operation:

☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:

☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:

☒ Yes ☐ No ☐ NA Mechanical Engine: