Load Bank Test Report

Engine Make/ Model:	Generac 4.5L	**Voltage:**	240
Engine Spec/ Serial:	Generac	**Amperage:**	120
Unit Make/ Model:	SG050NA	**Kilowatts:**	50
Unit Spec/ Serial:	3013752381	**Power Factor**	1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	**0.3**	0.4	0.6	0.8	1	1.2	1.3
Hertz/Cycles	**60**	60	60	60	60	60	60
Voltage PH1	**240**	240	240	240	240	240	240
PH2	**120**	120	120	120	120	120	120
PH3	**120**	120	120	120	120	120	120
Amperage PH1	**0**	0	0	0	0	0	0
PH2	**0**	121	120	120	121	120	0
PH3	**0**	120	120	120	121	120	0
Kilowatts	**0**	50	50	50	50	50	0
Oil Pressure	**75**	70	63	58	57	57	57
Coolant Temperature	**48**	130°F	190°F	192°F	192°F	192°F	184°F
DC Voltage	**13**	13	13	13	13	13	13
Ambient Temperature	**54**	54°F	54°F	54°F	54°F	54°F	54°F

Technician Signature Dylan Gottschalk **Test Date** **11/10/2026**

11/10/2026

CSDG #5188

Generator Check list

Inspection Description

☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -25

☒ Yes ☐ No ☐ NA Visual inspection of radiator:

☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:

☒ Yes ☐ No ☐ NA Check condition of coolant hoses:

☒ Yes ☐ No ☐ NA Check condition of fuel hoses:

☒ Yes ☐ No ☐ NA Check condition of engine belts:

☐ Yes ☒ No ☐ NA Batteries and QTY:

☐ Yes ☒ No ☐ NA Battery install date if applicable:

☒ Yes ☐ No ☐ NA Genset has battery charger:

☒ Yes ☐ No ☐ NA Genset has coolant heater:

☒ Yes ☐ No ☐ NA Check engine oil level:

☒ Yes ☐ No ☐NA Engine oil filters last changed date Oil had 1.3 hrs on oil and filters

☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:

☒ Yes ☐ No ☐ NA Check rain cap for proper operation:

☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:

☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:

☒ Yes ☐ No ☐ NA electronic Engine: